

# Vernon NLT

	Tasks	Assigned To	Start Date	End Date	Health	Status	Notes	Predecessors	Duration
1	Funding Documentation		03/09/23	05/25/23		Complete			56d
2	<input type="checkbox"/> Engineering Selection		03/24/23	05/25/23		Complete			45d
3	RFQ Due		03/24/23	03/24/23		Complete			1d
4	RFQ Review		03/30/23	03/30/23		Complete			1d
5	RFQ Scope & Fee Negotiations		04/05/23	04/05/23		Complete			1d
6	Award and Notice to Proceed		04/13/23	04/13/23		Complete			1d
7	Appraisal & Buyer Selection		05/11/23	05/25/23		Complete			11d
8	<input type="checkbox"/> Design Services		04/13/23	01/01/24					188d
9	Topographic Survey		04/13/23	05/25/23		Complete			31d
10	Easement Plat & Description		05/25/23	06/12/23					13d
11	Archaeological		04/13/23	08/30/23					100d
12	Environmental		04/13/23	08/30/23					100d
13	Geotechnical		06/01/23	08/15/23					54d
14	Utility Coordination		05/01/23	10/02/23					111d
15	50% Plans - Grade, Alignment, Structure Design		05/01/23	10/02/23					111d
16	Trail Engineering & Structure Final Plans		09/01/23	11/01/23					44d
17	Final Plans to DNR & Review		11/02/23	12/18/23				16	33d
18	Permit App and Review - Building, Rule 5 & INDOT		12/19/23	01/01/24				17	10d
19	Final Plans for Bidding		01/01/24	01/01/24				18	0
20	<input type="checkbox"/> Easement Acquisition		04/13/23	09/21/23					116d
21	Letter of Intent		04/13/23	05/05/23		Complete			17d
22	Title Search		04/24/23	05/11/23		Complete			14d
23	Appraisal / Waiver		06/19/23	07/20/23					24d
24	Offers / Negotiate		07/21/23	08/21/23					22d
25	Closing / Recording		08/21/23	09/21/23					24d
26	<input type="checkbox"/> Bidding		02/01/24	04/01/24					43d
27	Notice to Bidders / Legal Ad		02/01/24	02/15/24					11d
28	Pre Bid		03/01/24	03/01/24					1d
29	Addenda		03/08/24	03/08/24					1d
30	Open Bids		03/15/24	03/15/24					1d
31	Review and Award		03/15/24	04/01/24					12d
32	<input type="checkbox"/> Construction		04/01/24	03/31/25					261d
33	Begin Construction		04/01/24	04/01/24					1d
34	Substantial Completion		02/28/25	02/28/25					1d
35	Final Completion		03/01/25	03/31/25					22d
36	Opening Ceremony		04/19/25	04/19/25					0
37									

