

Vernon NLT

Tasks	Assigned To	Start Date	End Date	Health	Status	Notes	Predecessors	Duration
1 Funding Documentation		03/09/23	05/25/23		Complete			56d
2 <input type="checkbox"/> Engineering Selection		03/24/23	05/25/23		Complete			45d
3 RFQ Due		03/24/23	03/24/23		Complete			1d
4 RFQ Review		03/30/23	03/30/23		Complete			1d
5 RFQ Scope & Fee Negotiations		04/05/23	04/05/23		Complete			1d
6 Award and Notice to Proceed		04/13/23	04/13/23		Complete			1d
7 Appraisal & Buyer Selection		05/11/23	05/25/23		Complete			11d
8 <input type="checkbox"/> Design Services		04/13/23	08/08/24					346d
9 Topographic Survey		04/13/23	05/25/23		Complete			31d
10 Easement Plat & Description		05/25/23	06/12/23		Complete			13d
11 Archaeological - Submit to DHPA		04/13/23	09/15/23		Complete			112d
12 Environmental - Approval form DHPA		04/13/23	10/24/23		Complete			139d
13 Geotechnical		06/01/23	08/15/23		Complete			54d
14 Utility Coordination		05/01/23	12/01/23		Complete			155d
15 Construction in a Floodway - Permit App Submit		09/29/23	10/06/23		Complete			6d
16 Construction in a Floodway Review & Approval		10/06/23	08/08/24		In Progress			220d
17 50% Plans - Committee review		05/01/23	08/24/23		Complete			84d
18 75% Plans - Grade, Alignment, Structure Design - Owner Review		08/24/23	10/02/23		Complete			28d
19 Trail Engineering & Structure Final Plans		10/02/23	12/01/23		Complete			45d
20 Final Plans, Specs, Cost Est to DNR & Review		12/19/23	02/15/24		Complete			43d
21 Permit App and Submit - Building, Rule 5 & INDOT		12/19/23	05/06/24		In Progress			100d
22 Final Plans for Bidding		01/02/24	03/21/24		Complete			58d
23 <input type="checkbox"/> Easement Acquisition		04/13/23	08/08/24					346d
24 Letter of Intent		04/13/23	05/05/23		Complete			17d
25 Title Search		04/24/23	05/11/23		Complete			14d
26 Appraisal / Waiver		06/19/23	08/28/23		Complete			51d
27 DNR Appraisal Review		08/28/23	09/15/23		Complete			15d
28 Offers / Negotiate		09/15/23	11/01/23		Complete			34d
29 Closing / Recording		11/01/23	12/15/23		Complete			33d
30 Legal - Condemnation		02/08/24	08/08/24		In Progress			131d
31 <input type="checkbox"/> Bidding		03/21/24	04/26/24					27d
32 Notice to Bidders / Legal Ad		03/21/24	04/04/24		Complete			11d
33 Pre Bid		04/02/24	04/02/24					1d
34 Addenda		04/05/24	04/05/24					1d
35 Open Bids		04/11/24	04/11/24					1d
36 Review and Award		04/11/24	04/26/24					12d
37 <input type="checkbox"/> Construction		05/06/24	04/30/25					258d
38 Begin Construction		05/06/24	05/06/24					1d
39 Substantial Completion		03/31/25	03/31/25					1d
40 Final Completion		03/31/25	04/30/25					23d
41 Opening Ceremony		04/26/25	04/26/25					0

