

Date Tue 05/21/2024

Job #

Prepared By Bradley Bender

Weather

6:00 AM

63° 

Clear

Wind: 1 MPH | Precipitation: .0" | Humidity: 92%

12:00 PM

82° 

Partially cloudy

Wind: 9 MPH | Precipitation: .0" | Humidity: 62%

4:00 PM

86° 

Partially cloudy

Wind: 9 MPH | Precipitation: .0" | Humidity: 54%

Work Logs

No entry

Name	Description	Quantity	Total Hours
Total		0	0

General Notes

- 9:00 am. Met with Joey Perry from Duke. At NW corner Posey and Jackson, guy pole may remain or be removed. If to remain guy wire will be changed to sidewalk guy closer to pole. No likely charge, \$200 to \$300 is possible.

Discussed Electric service to new restroom at commons. Drop from pole at NE corner commons and Jackson, go underground across lift station parking to rear of restroom. Contractor to trench and supply conduit, Duke supplies and pulls wire. Call builders line for new service. Duke cost will probably be absorbed in 30 to 36 months of billing.

Electric not shown on plans, will be change extra to O'mara.

Will not relocate pole at SW corner Poplar and Jackson as originally proposed and staked. Will instead run underground and cross trail to pedestal to be placed in middle of two new homes under construction.

10:00 am. Met with Ron Hendershot at site of two new homes on West Jackson while O'Mara was tapping water and sewer. 2 new meter sets ok for Restroom and school lot. Double check size for school lot to see if 3/4 is needed, otherwise 5/8 for both.

Later around Noon, see emails from Colby King regarding his side visit with frontier regarding movement of pole relocation at NE corner Perry and Jackson.

FPBH sent CAD base drawing to O'Mara.

Bradley Bender | 05/24/24 | 07:53AM

Site Safety Observations

No entry

Quality Control Observations

No entry

Survey

Questions	N/A	No	Yes	Description
1. Any accidents on site today?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2. Any schedule delays occur?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3. Did weather cause any delays?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4. Any visitors on site?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
5. Any areas that can't be worked on?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
6. Any equipment rented on site?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

Attachments

Attachments:  [Utility Coor...](#)



I, Bradley Bender, have reviewed and completed this report.

Bradley Bender | 05/24/24 | 07:58AM