

Vernon Trail NLT-0208

65 South Street Vernon, Indiana 47282

Bender Projects

Date Thu 03/20/2025

Job #

Prepared By Bradley Bender



Weather

6:00 AM

46° 

Rain, Overcast

Wind: 11 MPH | Precipitation: .01" | Humidity: 65%

12:00 PM

39° 

Snow, Overcast

Wind: 15 MPH | Precipitation: .0" | Humidity: 75%

4:00 PM

38° 

Overcast

Wind: 16 MPH | Precipitation: .0" | Humidity: 74%

Work Logs

No entry

Name	Description	Quantity	Total Hours
Total		0	0

General Notes

1. 8.00am

Concrete crew pouring slab at soccer field, then to move to Water Street walk to kiosk. Rain off and on since overnight. Observed paving after showers, very open graded, water not beading or running off.

Exc crew on Jackson at Highway, connecting downspouts found under trail, grading and adding aggregate.

12.30pm

Concrete crew waiting to cover, had some heavy rain and sleet, refinished. Will plan to blanket and cover over night as temps expected to 27.

Concrete crew not expected to return, as commons being the only remaining need for them.

Bradley Bender | 03/22/25 | 07:20AM

Site Safety Observations

No entry

Quality Control Observations

No entry

Survey

Questions

N/A No Yes Description

1. Any accidents on site today?

☒ ☐ ☐

2. Any schedule delays occur?

☒ ☐ ☐

3. Did weather cause any delays?

☒ ☐ ☐

4. Any visitors on site?

☒ ☐ ☐

5. Any areas that can't be worked on?

☒ ☐ ☐

6. Any equipment rented on site?

☒ ☐ ☐

Attachments





Bradley Bender

I, Bradley Bender, have reviewed and completed this report.

Bradley Bender | 03/22/25 | 07:19AM