# Vernon Trail NLT-0208

65 South Street Vernon, Indiana 47282

**Date** Tue 04/01/2025


Job#

Prepared By Bradley Bender









#### Weather

6:00 AM

30°



Partially cloudy

Wind: 3 MPH | Precipitation: .0" | Humidity: 95%

12:00 PM

44°



Partially cloudy

Wind: 8 MPH | Precipitation: .0" | Humidity: 75%

4:00 PM

53°



Clear

Wind: 8 MPH | Precipitation: .0" | Humidity: 53%

|       |             | Work Logs |          | No entry    |
|-------|-------------|-----------|----------|-------------|
| Name  | Description |           | Quantity | Total Hours |
| Total |             |           | 0        | 0           |

#### **General Notes**

#### 1. 10.00am

Call from cody, concrete crew on site unannounced, plan to pour restroom walk at 1.00, but needs grade as all asphalt trail removed.

On site, all kinds of crews trying to beat resin forecast, guy euler installing stabilization on water street. All asphalt removed, assisted with laying out part of new trail to all grade to drain from north to across trail to in front of lift station, eliminates low spot at water meters, non compliant walks, and no yard drain required.

Will return in the afternoon to shoot all features and design for check and record.

No pictures taken.

1:00 pm

Reviewed Water street prep work, Crew moving to bridge. Concrete pour finishing, used lasr and shot all features, and proposed.

Bradley Bender | 04/04/25 | 07:16AM

### Site Safety Observations

No entry

## **Quality Control Observations**

No entry



| Survey                                  |                        |  |  |  |
|---|------------------------|--|--|--|
| Questions                               | N/A No Yes Description |  |  |  |
| 1. Any accidents on site today?         |                        |  |  |  |
| 2. Any schedule delays occur?           |                        |  |  |  |
| 3. Did weather cause any delays?        |                        |  |  |  |
| 4. Any visitors on site?                |                        |  |  |  |
| 5. Any areas that can't be worked on?   |                        |  |  |  |
| <b>6.</b> Any equipment rented on site? |                        |  |  |  |

## Attachments























BBBL.

I, Bradley Bender, have reviewed and completed this report.

Bradley Bender | 04/04/25 | 07:23AM