

Vernon Trail NLT-0208

Bender Projects

65 South Street Vernon, Indiana 47282

Date Fri 05/16/2025

Job #

Prepared By Bradley Bender



Weather

6:00 AM

68°

Partially cloudy

Wind: 2 MPH | Precipitation: .0" | Humidity: 91%

12:00 PM

74°

Clear

Wind: 14 MPH | Precipitation: .0" | Humidity: 80%

4:00 PM

82°

Partially cloudy

Wind: 11 MPH | Precipitation: .0" | Humidity: 57%

Work Logs

No entry

Name	Description	Quantity	Total Hours
Total		0	0

General Notes

1. Poole crews finished capstone on both walls. Carpenter crew of 2 progressing on overlook assembly. Omara crew still grading, cleaning, seeding and straw. No mounting or other work, will return Tuesday or Wednesday next week.

Bradley Bender | 05/17/25 | 07:59AM

Site Safety Observations

No entry

Quality Control Observations

No entry

Survey

Questions	N/A	No	Yes	Description
1. Any accidents on site today?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

2. Any schedule delays occur?

3. Did weather cause any delays?

4. Any visitors on site?

5. Any areas that can't be worked on?

6. Any equipment rented on site?



I, Bradley Bender, have reviewed and completed this report.

Bradley Bender | 05/17/25 | 07:59AM